

1. 2019/2020 PROJECT PROGRESS

Project Name	Consultants	Contractor	Funder	Start date	Completion date	Physical Progress	Financial Progress	Comments/Challenges
Emthanjeni Storm Water Phase 3	Gibb Engineering & Architecture	Not yet appointed	MIG	01/11/2020	06/05/2021	0%	0%	
Upgrading of Khwezi Sports Ground	Melokuhle Management	Matela Civil & Construction	MIG	23/01/2020	23/07/2020	100%	100%	The project is complete
Repair and Refurbishment of Water Infrastructure	Not yet appointed	Not yet appointed	MIG	01/10/2020	30/10/2020	0%	0%	
Tarring of Rev Swart & Henry Botha Street	In-house	In-house	IG	01/10/2020	31/05/2021	0%	0%	
Hanover electrical Network	Not yet appointed	Not yet appointed	INEP			0%	0%	
Sanitization project-COVID-19	In-house	In-house	MIG	01/10/2020	30/10/2020	0%	0%	
Connection of 481 Households to the sewer reticulation network in Britstown -Phase 3	BVI Consulting Engineers	BBT Construction	MIG	28/08/2020	11/12/2020	0%	0%	The contractor is busy with site establishment

2. 2019/2020 PROJECT PROGRESS

Project Name	Consultants	Contractor	Funder	Start date	Completion date	Physical Progress	Financial Progress	Comments/Challenges
Emthanjeni Storm Water Phase 3	Gibb Engineering & Architecture	Black Top Civils (PTY) LTD	MIG	18/10/2019	18/06/2020	20%	12.5%	The contractor left the site, the funds have been redirected to the 481-house connection project
Upgrading of Khwezi Sports Ground	Melokuhle Management	Matela Civil & Construction	MIG	23/01/2020	23/07/2020	100%	100%	The project is complete
Construction of Britstown Oxidation Ponds	BVI Consulting Engineers	De Jagers/Duneco JV	RBIG	13/08/2019	13/04/2020	100%	100%	The project is complete
Tarring of Rev Swart Street	In-house	In-house	IG	01/10/2019	31/05/2020	75%	44%	Construction on-hold due to lockdown
Wartedal Refurbishment/upgrading of 6.6 KV to 11 KV Network	Volt Consulting Engineers	Matsapa Projects	INEP	28/08/2019		100%	100%	The scope for 2019/2020 FY is complete

Nonzwakazi and De Aar East High Mast Light phase 1	ERMSA	ERMSA	MIG	28/01/2020	28/04/2020	100%	100%	Project is complete
--	-------	-------	-----	------------	------------	------	------	---------------------